

Completed Works Report

FAO :-

Ref :-

Further to us attending the above property on 18th & 24th July 2019, we can confirm that works are complete as shown in the pictures below.

- 1.MH Ring installed and raised to ground level.
- 2.Dig down to complete works & Re-instate.
- 3.Install 1 x 100mm patch repair across open joint under house and seal the pipes.
- 4.Lateral connection re-opened to downstairs toilet sink.
- 5.Flag cut to fit around existing manhole and reinstated.



Manhole below ground level upon arrival.

Manhole raised and cut at ground level upon completion.



Dig down to exposed pipe with bends.



Bends removed to facilitate repair.



Patch repair installation from excavation.



Patch repair in place.

43 High Street, Uppermill, Oldham, Greater Manchester. OL3 6HS.

Tel : 0161-366-1067 Email : Info@ftds.co.uk

Company Registration No : 10872764.



Inside the patch repair.



Incoming lateral covered by repair re-opened from sink.

43 High Street, Uppermill, Oldham, Greater Manchester. OL3 6HS.

Tel : 0161-366-1067 Email : Info@ftds.co.uk

Company Registration No : 10872764.



Upon leaving site.

Should you require any further information or clarification then please feel free to contact us.

First Time Drainage Solutions Ltd (FTDS Ltd)